

2021/2022 FINANCIAL YEAR								
NATIONAL GOVERNMENT CONSTITUENCY DEVELOPMENT FUND								
BARINGO NORTH CONSTITUENCY								
PROJECT IMPLEMENTATION REPORT AS AT 30TH JUNE, 2022								
Financial Year	Project Name	Approved Activity	Estimated cost	Amount Allocated	Completion date	Implementation Status	Expected Beneficiaries	Remarks
2021/2022	Employees Salaries	Payment of staff salaries and gratuity	916,000.00	1,416,000.00	30/06/2022	Complete	5 staff	Complete
2021/2022	Goods and Services	Purchase of fuel, repairs and maintenance, printing, stationery, telephone, travel and subsistence, office tea	5,739,920.00	5,239,920.00	30/06/2022	Complete	13 Members	Benefit both staffs and committes.
2021/2022	NSSF	Payment of NSSF Deductions	103,680.00	103,680.00	30/06/2022	Complete	5 staff	Complete
2021/2022	NHIF	Payment of NHIF Deductions	34,200.00	34,200.00	30/06/2022	Complete	5 staff	Complete
2021/2022	Committee Expenses	Payment of Committee sitting allowances, transport, conferences	1,000,000.00	1,000,000.00	30/06/2022	Complete	10 Member	Complete
2021/2022	Emergency	To cater for any unforeseen occurrences in the constituency during the financial year	7,192,207.00		30/06/2022	Complete	1552 students	Complete
2021/2022	Poi Primary school	Re-roofing of 8 number classrooms	2,500,000.00	2,500,000.00	30/06/2022	Complete	400 students	Complete
2021/2022	Sibilo Primary School	Construction of pit latrines	900,000.00	900,000.00	30/06/2022	Complete	350 students	Complete
2021/2022	Kilingot Primary School	Construction of pit latrines	900,000.00	900,000.00	30/06/2022	Complete	330 students	Complete
2021/2022	Kagir Primary School	Construction of pit latrines	900,000.00	900,000.00	30/06/2022	Complete	202 students	Complete
2021/2022	Keturwo Primary School	Construction of pit latrines	900,000.00	900,000.00	30/06/2022	Complete	270 students	Complete
2021/2022	NG-CDF office	Finishing pending works at NG-CDF office block	1,192,207.00	1,192,207.00	30/06/2022	Complete	50 staff in 8 departments	Complete
2021/2022	Bursary to Secondary Schools	Payment of bursary to needy students	19,700,000.00	19,700,000.00	30/06/2022	Complete	1900 students	Complete
2021/2022	Bursary to Tertiary Institutions	Payment of bursary to needy student	15,308,039.00	15,308,039.00	30/06/2022	Complete	550 students	Complete
2021/2022	Goods and Services	Purchase of fuel, repairs and maintenance, printing, stationery, Airtime, travel and subsistence	50,000.00	50,000.00	30/06/2022	Complete	15 Members	Complete
2021/2022	Committee Expenses	Payment of Committee allowances, transport, conferences	2,846,900.00	2,846,900.00	30/06/2022	Complete	10 Members.	Complete
2021/2022	CDFC/PMC Capacity Building	Undertake Training of the PMCs/CDFCs on CDF Related issues	1,000,000.00	1,000,000.00	30/06/2022	Complete	147 memebers	Complete
2021/2022	Sports	Facilitation of football tournaments in every ward and purchase of trophies, games kits and balls to winning teams	2,597,933.00	2,597,933.00	30/06/2022	Complete	38 teams around 500 youths	Complete
2021/2022	Kabarbet Primary School	Construction of 2 Permanent Classrooms to Completion	2,000,000.00	2,000,000.00	30/06/2022	ongoing	80 students	Classrooms are at lintel level
2021/2022	Kirinygalia Primary School	Construction of 2 Permanent Classrooms to Completion	2,000,000.00	2,000,000.00	30/06/2022	ongoing	80 students	Tenders floated
2021/2022	Kapkirwok Primary School	Construction of 2 Permanent Classrooms to Completion	2,000,000.00	2,000,000.00	30/06/2022	ongoing	80 students	Tenders floated

2021/2022	Ngeiwan Primary School	Construction of 2 Permanent Classrooms to Completion	2,000,000.00	2,000,000.00	30/06/2022	ongoing	80 students	Tenders floated
2021/2022	Sumeiyon Primary School	Construction of 1 Permanent Classroom to Completion	1,000,000.00	1,000,000.00	30/06/2022	ongoing	40 students	Tenders floated
2021/2022	Seremwo Primary School	Construction of 2 Permanent Classrooms to Completion	2,000,000.00	2,000,000.00	30/06/2022	ongoing	80 students	Tender awarded
2021/2022	Tiloi Primary School	Construction of 2 Permanent Classrooms to Completion	2,000,000.00	2,000,000.00	30/06/2022	ongoing	80 students	Tender awarded
2021/2022	Kapkomon Primary School	Completion of 5 Permanent Classrooms (Glazing, Electrical Works and Painting)	4,500,000.00	500,000.00	30/06/2022	Ongoing	200 students	The five classrooms have been roofed and plastered
2021/2022	Sogom Primary School	Completion of 5 Permanent Classrooms (Plaster works, fixing of windows and doors, Electrical Works and Painting)	4,500,000.00	500,000.00	30/06/2022	Ongoing	200 students	Classroom is roofed and wall finishes are ongoing
2021/2022	Nuregoi Primary School	Completion of 3 Permanent Classrooms (Plaster works, Fixing of windows and doors, Electrical Works and Painting)	2,800,000.00	400,000.00	30/06/2022	Ongoing	120 students	the three classrooms have been roofed
2021/2022	Korosechun Primary School	Construction of 1 Permanent Classroom to completion at Kshs. 1,000,000 and Partitioning of the 80 Bed Dormitory funded by NG-CDF to 2 Permanent Classrooms at Kshs. 1,000,000	3,400,000.00	2,000,000.00	30/06/2022	ongoing	120 students	Tenders floated
2021/2022	Koindui Primary School	Construction of 1 Permanent Classroom to Completion	1,000,000.00	1,000,000.00	30/06/2022	ongoing	40 students	Tenders floated
2021/2022	Kapkiamo Primary School	Construction of 1 Permanent Classroom to Completion	1,000,000.00	1,000,000.00	30/06/2022	ongoing	40 students	Tender awarded
2021/2022	Sutiechun Primary School	Construction of 2 Permanent Classrooms to Completion	2,000,000.00	2,000,000.00	30/06/2022	ongoing	80 students	Tender awarded
2021/2022	Kibenos Primary School	Construction of 2 Permanent Classrooms to Completion	2,000,000.00	2,000,000.00	30/06/2022	ongoing	80 students	Tender awarded
2021/2022	Kapkole Primary School	Construction of 2 Permanent Classrooms to Completion	2,000,000.00	2,000,000.00	30/06/2022	ongoing	80 students	Tender awarded
2021/2022	Rormoch Primary School	Construction of 2 Permanent Classrooms to Completion	2,000,000.00	2,000,000.00	30/06/2022	ongoing	80 students	Tenders floated
2021/2022	Biringweny Primary School	Construction of 1 Permanent Classroom to Completion	1,000,000.00	1,000,000.00	30/06/2022	Ongoing	40 students	Tenders floated
2021/2022	Akoroyan Primary School	Construction of 1 Permanent Classroom to Completion at Kshs. 1,000,000 and Completion of Administration Block comprising of Head Teacher's Office, Deputy Head teachers and staffroom (Fixing of windows and doors, ceiling board, electrical works and painting works) at Kshs. 500,000	3,400,000.00	1,500,000.00	30/06/2022	Ongoing	40 students and 10 members of tesching staff	Tender awarded
2021/2022	Bartum Primary School	Completion of 4 Permanent Classrooms (Plaster works, fixing of windows and doors, electrical works and painting)	3,600,000.00	400,000.00	30/06/2022	Complete	160 students	The four classrooms have been roofed and plastered
2021/2022	Tibingar Primary School	Completion of 3 Permanent Classrooms (Fixing of windows and doors, electrical works and painting)	2,700,000.00	300,000.00	30/06/2022	Complete	120 student	Complete and in use
2021/2022	Kibiryokwonin Primary School	Completion of 3 Permanent Classrooms (Plastering, Floor Screeding, Keying and Painting)	2,100,000.00	400,000.00	30/06/2022	Ongoing	120 students	The classrooms have been roofed
2021/2022	Karimo Primary School	Completion of 3 Permanent Classrooms (Plaster works, Fascia board, electrical works and painting)	2,748,241.38	400,000.00	30/06/2022	Complete	120 students	Complete and in use
2021/2022	Loruk Primary School	Construction of 2 Permanent Classrooms to Completion	2,000,000.00	2,000,000.00	30/06/2022	ongoig	80 students	The two classrooms have been roofed
2021/2022	Kisitet Primary School	Construction of 2 Permanent Classrooms to Completion	2,000,000.00	2,000,000.00	30/06/2022	ongoig	80 students	Tenders floated

2021/2022	Kaptigit Primary School	Construction of 2 Permanent Classrooms to Completion	2,000,000.00	2,000,000.00	30/06/2022	ongoig	80 students	Tenders floated
2021/2022	Muchukwo Primary School	Renovation of 3 Permanent Classrooms initiated by parents (Plastering, Flooring, Keying, Electrical Works, Fascia Board and Painting)	1,000,000.00	1,000,000.00	30/06/2022	ongoig	120 students	Tenders floated
2021/2022	Ayatya Primary School	Construction of 1 Permanent Classroom to Completion	1,000,000.00	1,000,000.00	30/06/2022	ongoig	40 students	Tenders floated
2021/2022	Cheptigit Primary School	Construction of 1 Permanent Classroom to Completion	1,000,000.00	1,000,000.00	30/06/2022	ongoig	40 students	Tenders floated
2021/2022	Maregut Primary School	Completion of 2 Permanent Classrooms (Fascia board, electrical works and painting works)	1,500,000.00	200,000.00	30/06/2022	Ongoing	80 students	The two classes have been roofed, plastered and partly painted
2021/2022	Litein Primary School	Completion of 4 Permanent Classrooms two of which were initiated by parents (Plaster work, fixing of windows and doors, electrical work and painting)	2,700,000.00	600,000.00	30/06/2022	Ongoing	160 students	Classrooms have been roofed
2021/2022	Kiptolelyo Primary School	Completion of 2 Permanent Classrooms (Electrical Works and Painting)	1,700,000.00	350,000.00	30/06/2022	Ongoing	80 students	Classrooms have been roofed
2021/2022	Maramar Primary School	Completion of 5 Permanent Classrooms (Plaster works, fixing of windows and doors, electrical works and painting)	4,450,000.00	450,000.00	30/06/2022	Complete	200 students	Complete and in use
2021/2022	Rosondonin Primary School	Completion of 5 Permanent Classrooms (Plaster works, fixing of windows and doors, electrical works and painting)	4,200,000.00	200,000.00	30/06/2022	Complete	200 students	Complete and in use
2021/2022	Kapkarani Primary School	Completion of 5 Permanent Classrooms (Plaster works, fixing of windows and doors, electrical works and painting)	4,200,000.00	200,000.00	30/06/2022	Complete	200 students	Complete and in use
2021/2022	Kaptorot Primary School	Completion of 3 Permanent Classrooms (Part Plastering, Fascia Board, Wiring and Painting)	3,000,000.00	500,000.00	30/06/2022	Ongoing	120 students	foundation works are ongoing
2021/2022	Barwessa Primary School	Completion of Administration Block comprising of Head teacher's office, Deputy Head teacher's office and a staffroom (Glazing, Fascia Board, Wiring and Painting)	2,000,000.00	500,000.00	30/06/2022	Ongoing	10 members of teaching staff	The administration block is roofed
2021/2022	Bartabwa Primary School	Renovation of 6 Permanent Classrooms to Completion (Plastering, Floor Screeding, Fascia Board, Glazing and Painting)	1,200,000.00	1,200,000.00	30/06/2022	Ongoing	240 students	Tenders floated
2021/2022	Toboro Primary School	Completion of Administration Block comprising of Head teacher's office, Deputy Head teacher's office and a staffroom (Plaster works, Keying, ceiling board, Electrical works, Fascia Board and painting)	2,500,000.00	400,000.00	30/06/2022	Ongoing	10 members of teaching staff	The administration block is roofed
2021/2022	Kapngetyo Primary School	Completion of 5 Permanent Classrooms (Plaster works, fixing of windows and doors, electrical works and painting)	4,500,000.00	500,000.00	30/06/2022	Ongoing	200 students	Classrooms have been roofed
2021/2022	Barinter Primary School	Completion of 4 Permanent Classrooms (Plaster works, fixing of windows and doors, electrical works and painting)	3,600,000.00	400,000.00	30/06/2022	Ongoing	160 students	Classrooms have been roofed
2021/2022	Kinyach Primary School	Completion of 80 Bed Boys' Dormitory (Paving Slab, Electrical Works, Fascia Board and Painting)	2,000,000.00	400,000.00	30/06/2022	Ongoing	80 students	The dormitory is roofed
2021/2022	Kasok Primary School	Construction of 2 Permanent Classrooms to Completion	2,000,000.00	2,000,000.00	30/06/2022	Ongoing	80 students	Tender awarded
2021/2022	Kaptoin Primary School	Construction of 2 Permanent Classrooms to Completion	2,000,000.00	2,000,000.00	30/06/2022	Ongoing	80 students	Tender awarded
2021/2022	Barkebo Primary School	Construction of 2 Permanent Classrooms to Completion	2,000,000.00	2,000,000.00	30/06/2022	Ongoing	80 students	Tender awarded
2021/2022	Boin Primary School	Purchase of 2 Acre School Land to completion inclusive of title deed processing	3,000,000.00	2,000,000.00	30/06/2022	Ongoing	300 students and 10 members of teaching staff	Not started

2021/2022	Kamotiony Primary School	Construction of 1 Permanent Classrooms to Completion at Kshs. 1,000,000 and Completion of 2 Classrooms initiated by parents (Plastering, fixing of doors, Glazing and Painting) at Kshs. 600,000	1,600,000.00	1,600,000.00	30/06/2022	Ongoing	120 students	Tenders floated
2021/2022	Torokwonin Primary School	Construction of 2 Permanent Classrooms to Completion	2,000,000.00	2,000,000.00	30/06/2022	ongoing	80 students	The classrooms are at lintel level
2021/2022	Kitibei Primary School	Completion of Kitchen (Floor Screeding, Glazing, Keying, Wiring and Painting) at Kshs. 500,000 and Completion of 1 Classroom constructed by community (Plastering, Floor Screeding, Glazing, Keying, Wiring and Painting) at Kshs. 500,000. The Kshs. 800,000 allocated in 2013/14 was for both completion of Dorm and Starting the Kitchen in which Kshs. 600,000 was apportioned for kitchen	1,600,000.00	1,000,000.00	30/06/2022	Ongoing	300 students and 10 members of teaching staff	Tenders floated
2021/2022	Embo-Rutto Primary School	Completion of 6 Permanent Classrooms (Plaster works, fixing of windows and doors, electrical works and painting)	5,300,000.00	500,000.00	30/06/2022	Complete	240 students	Complete and in use
2021/2022	Rebeko Primary School	Completion of 5 Permanent Classrooms (Plaster work, fixing of windows and doors, electrical work and Painting)	4,400,000.00	400,000.00	30/06/2022	Ongoing	200 students	Classrooms have been roofed
2021/2022	Kureschun Primary School	Completion of 4 Permanent Classrooms (Keying, Paving Slab, Fascia Board, Wiring and Painting)	3,400,000.00	200,000.00	30/06/2022	Ongoing	200 students	Classrooms have been roofed
2021/2022	Aiyebo Primary School	Completion of 1 Permanent Classroom (Fixing of Windows & Doors, Floor Screeding, Plastering, Wiring and Painting)	800,000.00	400,000.00	30/06/2022	Ongoing	40 students	Classroom has been roofed
2021/2022	Chesangich Primary School	Construction of 2 Permanent Classrooms to Completion	2,000,000.00	2,000,000.00	30/06/2022	ongoing	80 students	Tenders floated
2021/2022	Chemura Primary School	Construction of 2 Permanent Classrooms to Completion	2,000,000.00	2,000,000.00	30/06/2022	ongoing	80 students	foundation works are ongoing
2021/2022	Kapkwang Secondary School	Construction of 2 Permanent Classrooms to Completion	2,000,000.00	2,000,000.00	30/06/2022	ongoing	40 students	The classrooms have been roofed
2021/2022	Arap Moi Secondary School	Construction of Kitchen at Kshs. 1,200,000 to completion and equipping the Kitchen with 4 modern energy Jikos at Kshs. 1,000,000	2,200,000.00	2,200,000.00	30/06/2022	ongoing	500 students	Tenders floated
2021/2022	Kapkirwok Secondary School	Completion of Administration Block comprising of Head teacher's office, Deputy Head teacher's office and a staffroom (Plaster works, ceiling board, electrical works and painting)	900,000.00	300,000.00	30/06/2022	Ongoing	15 members of teaching staff	The administration block is roofed, plastered, windows and doors fixed
2021/2022	Kinyach Secondary School	Construction of 2 Permanent Classrooms to Completion at Kshs. 2,000,000 and Construction of Science Laboratory accommodating 40 Students to Roofing level at Kshs. 2,000,000	6,400,000.00	4,000,000.00	30/06/2022	Ongoing	120 students	Tenders floated
2021/2022	Kampi Ya Samaki Secondary School	Construction of Science Laboratory accommodating 40 students to roofing level	2,500,000.00	1,300,000.00		Ongoing	40 students	Tenders floated
2021/2022	Yatia Secondary School	Completion of Science Laboratory accommodating 40 students (Plaster works, plumbing, Gas system, electrical works and painting)	3,100,000.00	1,000,000.00	30/06/2022	Complete	40 students	Complete and in use
2021/2022	Kapluk Secondary School	Completion of School Library accommodating 200 Students (Plastering, Fixing of Windows and Doors, Ceiling Board, Electrical Works and Painting)	5,300,000.00	1,000,000.00	30/06/2022	Ongoing	200 students	The library is roofed
2021/2022	Bartolimo Secondary School	Completion of one storey building of a 80 students capacity dormitory; Walling, roof work, electrical works, fixing of windows and doors, plumbing and painting works for the 1st floor 40 students' capacity dormitory containing 10 cubicles, common room and ablution block.	10,200,000.00	2,000,000.00	30/06/2022	Ongoing	120 students	Wall finishes are ongoing on the ground floor, 2nd floor being prepared for casting

2021/2022	Katibel Secondary School	Completion of Administration Block comprising of Head teacher's office, Deputy Head teacher's office and a staffroom (Plaster works, ceiling board, electrical works and painting) at Kshs. 430,000, purchase and installation of water gutters and water tank of 5,000 Litres at Kshs. 70,000	3,300,000.00	500,000.00	30/06/2022	Ongoing	15 members of teaching staff	The administration block is roofed, plastered and partly painted
2021/2022	Katorin Resource Centre	Completion of the Resource Centre (Plastering, Floor Scredding, Fascia Board and Painting)	9,312,767.00	500,000.00	30/06/2022	Ongoing	1000 residents	Resource Centre is roofed
2021/2022	Muchukwo Chi	Completion of one block comprising of the chief's office – 4 rooms (Chief's, Ass. Chief's Office, Boardroom and Armory) and 3 units one-bedroom house (Electrical works) at Kshs. 200,000 and Completion of 2 Door Pit Latrines and 2 Door Bathrooms (walling, plastering, fixing of doors and roofing) at Kshs. 200,000.	4,500,000.00	400,000.00	30/06/2022	Ongoing	20 officers	The three AP at wall finishes while the chief's office is complete ad ready for use
2021/2022	Kinyach Chiefs Office	Construction of Chiefs Office	2,500,000.00	2,000,000.00	30/06/2022	ongoing	10 officers	Tenders floated

**137,188,879.00**

**Ongoing Projects**

Financial Year	Project Name	Approved Activity	Estimated cost	Amount Allocated	Completion date	Implementation Status	Expected Beneficiaries	Remarks
2021/2022	Kabarbet Primary School	Construction of 2 Permanent Classrooms to Completion	2,000,000.00	2,000,000.00	30/06/2022	ongoing	80 students	Classrooms are at lintel level
2021/2022	Kirinyalia Primary School	Construction of 2 Permanent Classrooms to Completion	2,000,000.00	2,000,000.00	30/06/2022	ongoing	80 students	Tenders floated
2021/2022	Kapkirwok Primary School	Construction of 2 Permanent Classrooms to Completion	2,000,000.00	2,000,000.00	30/06/2022	ongoing	80 students	Tenders floated
2021/2022	Ngeiwan Primary School	Construction of 2 Permanent Classrooms to Completion	2,000,000.00	2,000,000.00	30/06/2022	ongoing	80 students	Tenders floated
2021/2022	Sumeiyon Primary School	Construction of 1 Permanent Classroom to Completion	1,000,000.00	1,000,000.00	30/06/2022	ongoing	40 students	Tenders floated
2021/2022	Seremwo Primary School	Construction of 2 Permanent Classrooms to Completion	2,000,000.00	2,000,000.00	30/06/2022	ongoing	80 students	Tender awarded
2021/2022	Tiloi Primary School	Construction of 2 Permanent Classrooms to Completion	2,000,000.00	2,000,000.00	30/06/2022	ongoing	80 students	Tender awarded
2021/2022	Kapkomon Primary School	Completion of 5 Permanent Classrooms (Glazing, Electrical Works and Painting)	4,500,000.00	500,000.00	30/06/2022	Ongoing	200 students	The five classrooms have been roofed and plastered
2021/2022	Sogom Primary School	Completion of 5 Permanent Classrooms (Plaster works, fixing of windows and doors, Electrical Works and Painting)	4,500,000.00	500,000.00	30/06/2022	Ongoing	200 students	Classroom is roofed and wall finishes are ongoing
2021/2022	Nuregoi Primary School	Completion of 3 Permanent Classrooms (Plaster works, Fixing of windows and doors, Electrical Works and Painting)	2,800,000.00	400,000.00	30/06/2022	Ongoing	120 students	the three classrooms have been roofed
2021/2022	Korosechun Primary School	Construction of 1 Permanent Classroom to completion at Kshs. 1,000,000 and Partitioning of the 80 Bed Dormitory funded by NG-CDF to 2 Permanent Classrooms at Kshs. 1,000,000	3,400,000.00	2,000,000.00	30/06/2022	ongoing	120 students	Tenders floated
2021/2022	Koindui Primary School	Construction of 1 Permanent Classroom to Completion	1,000,000.00	1,000,000.00	30/06/2022	ongoing	40 students	Tenders floated
2021/2022	Kapkiamo Primary School	Construction of 1 Permanent Classroom to Completion	1,000,000.00	1,000,000.00	30/06/2022	ongoing	40 students	Tender awarded

2021/2022	Sutiechun Primary School	Construction of 2 Permanent Classrooms to Completion	2,000,000.00	2,000,000.00	30/06/2022	ongoing	80 students	Tender awarded
2021/2022	Kibenos Primary School	Construction of 2 Permanent Classrooms to Completion	2,000,000.00	2,000,000.00	30/06/2022	ongoing	80 students	Tender awarded
2021/2022	Kapkole Primary School	Construction of 2 Permanent Classrooms to Completion	2,000,000.00	2,000,000.00	30/06/2022	ongoing	80 students	Tender awarded
2021/2022	Rormoch Primary School	Construction of 2 Permanent Classrooms to Completion	2,000,000.00	2,000,000.00	30/06/2022	ongoing	80 students	Tenders floated
2021/2022	Biringweny Primary School	Construction of 1 Permanent Classroom to Completion	1,000,000.00	1,000,000.00	30/06/2022	Ongoing	40 students	Tenders floated
2021/2022	Akoroyan Primary School	Construction of 1 Permanent Classroom to Completion at Kshs. 1,000,000 and Completion of Administration Block comprising of Head Teacher's Office, Deputy Head teachers and staffroom (Fixing of windows and doors, ceiling board, electrical works and painting works) at Kshs. 500,000	3,400,000.00	1,500,000.00	30/06/2022	Ongoing	40 students and 10 members of tesching staff	Tender awarded
2021/2022	Kibiryokwonin Primary School	Completion of 3 Permanent Classrooms (Plastering, Floor Screeding, Keying and Painting)	2,100,000.00	400,000.00	30/06/2022	Ongoing	120 students	The classrooms have been roofed
2021/2022	Loruk Primary School	Construction of 2 Permanent Classrooms to Completion	2,000,000.00	2,000,000.00	30/06/2022	ongoig	80 students	The two classrooms have been roofed
2021/2022	Kisitit Primary School	Construction of 2 Permanent Classrooms to Completion	2,000,000.00	2,000,000.00	30/06/2022	ongoig	80 students	Tenders floated
2021/2022	Kaptigit Primary School	Construction of 2 Permanent Classrooms to Completion	2,000,000.00	2,000,000.00	30/06/2022	ongoig	80 students	Tenders floated
2021/2022	Muchukwo Primary School	Renovation of 3 Permanent Classrooms initiated by parents (Plastering, Flooring, Keying, Electrical Works, Fascia Board and Painting)	1,000,000.00	1,000,000.00	30/06/2022	ongoig	120 students	Tenders floated
2021/2022	Ayatya Primary School	Construction of 1 Permanent Classroom to Completion	1,000,000.00	1,000,000.00	30/06/2022	ongoig	40 students	Tenders floated
2021/2022	Cheptigit Primary School	Construction of 1 Permanent Classroom to Completion	1,000,000.00	1,000,000.00	30/06/2022	ongoig	40 students	Tenders floated
2021/2022	Maregut Primary School	Completion of 2 Permanent Classrooms (Fascia board, electrical works and painting works)	1,500,000.00	200,000.00	30/06/2022	Ongoing	80 students	The two classes have been roofed, plastered and partly painted
2021/2022	Litein Primary School	Completion of 4 Permanent Classrooms two of which were initiated by parents (Plaster work, fixing of windows and doors, electrical work and painting)	2,700,000.00	600,000.00	30/06/2022	Ongoing	160 students	Classrooms have been roofed
2021/2022	Kiptolelyo Primary School	Completion of 2 Permanent Classrooms (Electrical Works and Painting)	1,700,000.00	350,000.00	30/06/2022	Ongoing	80 students	Classrooms have been roofed
2021/2022	Kaptorot Primary School	Completion of 3 Permanent Classrooms (Part Plastering, Fascia Board, Wiring and Painting)	3,000,000.00	500,000.00	30/06/2022	Ongoing	120 students	foundation works are ongoing
2021/2022	Barwessa Primary School	Completion of Administration Block comprising of Head teacher's office, Deputy Head teacher's office and a staffroom (Glazing, Fascia Board, Wiring and Painting)	2,000,000.00	500,000.00	30/06/2022	Ongoing	10 members of teaching staff	The administration block is roofed
2021/2022	Bartabwa Primary School	Renovation of 6 Permanent Classrooms to Completion (Plastering, Floor Screeding, Fascia Board, Glazing and Painting)	1,200,000.00	1,200,000.00	30/06/2022	Ongoing	240 students	Tenders floated
2021/2022	Toboroi Primary School	Completion of Administration Block comprising of Head teacher's office, Deputy Head teacher's office and a staffroom (Plaster works, Keying, ceiling board, Electrical works, Fascia Board and painting)	2,500,000.00	400,000.00	30/06/2022	Ongoing	10 members of teaching staff	The administration block is roofed

2021/2022	Kapngetyo Primary School	Completion of 5 Permanent Classrooms (Plaster works, fixing of windows and doors, electrical works and painting)	4,500,000.00	500,000.00	30/06/2022	Ongoing	200 students	Classrooms have been roofed
2021/2022	Barinter Primary School	Completion of 4 Permanent Classrooms (Plaster works, fixing of windows and doors, electrical works and painting)	3,600,000.00	400,000.00	30/06/2022	Ongoing	160 students	Classrooms have been roofed
2021/2022	Kinyach Primary School	Completion of 80 Bed Boys' Dormitory (Paving Slab, Electrical Works, Fascia Board and Painting)	2,000,000.00	400,000.00	30/06/2022	Ongoing	80 students	The dormitory is roofed
2021/2022	Kasok Primary School	Construction of 2 Permanent Classrooms to Completion	2,000,000.00	2,000,000.00	30/06/2022	Ongoing	80 students	Tender awarded
2021/2022	Kaptoin Primary School	Construction of 2 Permanent Classrooms to Completion	2,000,000.00	2,000,000.00	30/06/2022	Ongoing	80 students	Tender awarded
2021/2022	Barkebo Primary School	Construction of 2 Permanent Classrooms to Completion	2,000,000.00	2,000,000.00	30/06/2022	Ongoing	80 students	Tender awarded
2021/2022	Boin Primary School	Purchase of 2 Acre School Land to completion inclusive of title deed processing	3,000,000.00	2,000,000.00	30/06/2022	Ongoing	300 students and 10 members of teaching staff	Not started
2021/2022	Kamotony Primary School	Construction of 1 Permanent Classrooms to Completion at Kshs. 1,000,000 and Completion of 2 Classrooms initiated by parents (Plastering, fixing of doors, Glazing and Painting) at Kshs. 600,000	1,600,000.00	1,600,000.00	30/06/2022	Ongoing	120 students	Tenders floated
2021/2022	Torokwonin Primary School	Construction of 2 Permanent Classrooms to Completion	2,000,000.00	2,000,000.00	30/06/2022	ongoing	80 students	The classrooms are at lintel level
2021/2022	Kitibei Primary School	Completion of Kitchen (Floor Screeding, Glazing, Keying, Wiring and Painting) at Kshs. 500,000 and Completion of 1 Classroom constructed by community (Plastering, Floor Screeding, Glazing, Keying, Wiring and Painting) at Kshs. 500,000. The Kshs. 800,000 allocated in 2013/14 was for both completion of Dorm and Starting the Kitchen in in which Kshs. 600,000 was apportioned for kitchen	1,600,000.00	1,000,000.00	30/06/2022	Ongoing	300 students and 10 members of teaching staff	Tenders floated
2021/2022	Rebeko Primary School	Completion of 5 Permanent Classrooms (Plaster work, fixing of windows and doors, electrical work and Painting)	4,400,000.00	400,000.00	30/06/2022	Ongoing	200 students	Classrooms have been roofed
2021/2022	Kureschun Primary School	Completion of 4 Permanent Classrooms (Keying, Paving Slab, Fascia Board, Wiring and Painting)	3,400,000.00	200,000.00	30/06/2022	Ongoing	200 students	Classrooms have been roofed
2021/2022	Aiyebo Primary School	Completion of 1 Permanent Classroom (Fixing of Windows & Doors, Floor Screeding, Plastering, Wiring and Painting)	800,000.00	400,000.00	30/06/2022	Ongoing	40 students	Classroom has been roofed
2021/2022	Chesangich Primary School	Construction of 2 Permanent Classrooms to Completion	2,000,000.00	2,000,000.00	30/06/2022	ongoing	80 students	Tenders floated
2021/2022	Chemura Primary School	Construction of 2 Permanent Classrooms to Completion	2,000,000.00	2,000,000.00	30/06/2022	ongoing	80 students	foundation works are ongoing
2021/2022	Kapkwang Secondary School	Construction of 2 Permanent Classrooms to Completion	2,000,000.00	2,000,000.00	30/06/2022	ongoing	40 students	The classrooms have been roofed
2021/2022	Arap Moi Secondary School	Construction of Kitchen at Kshs. 1,200,000 to completion and equipping the Kitchen with 4 modern energy Jikos at Kshs. 1,000,000	2,200,000.00	2,200,000.00	30/06/2022	ongoing	500 students	Tenders floated
2021/2022	Kapkirwok Secondary School	Completion of Administration Block comprising of Head teacher's office, Deputy Head teacher's office and a staffroom (Plaster works, ceiling board, electrical works and painting)	900,000.00	300,000.00	30/06/2022	Ongoing	15 members of teaching staff	The administration block is roofed, plastered, windows and doors fixed
2021/2022	Kinyach Secondary School	Construction of 2 Permanent Classrooms to Completion at Kshs. 2,000,000 and Construction of Science Laboratory accommodating 40 Students to Roofing level at Kshs. 2,000,000	6,400,000.00	4,000,000.00	30/06/2022	Ongoing	120 students	Tenders floated

2021/2022	Kampi Ya Samaki Secondary School	Construction of Science Laboratory accommodating 40 students to roofing level	2,500,000.00	1,300,000.00		Ongoing	40 students	Tenders floated
2021/2022	Kapluk Secondary School	Completion of School Library accommodating 200 Students (Plastering, Fixing of Windows and Doors, Ceiling Board, Electrical Works and Painting)	5,300,000.00	1,000,000.00	30/06/2022	Ongoing	200 students	The library is roofed
2021/2022	Bartolimo Secondary School	Completion of one storey building of a 80 students capacity dormitory; Walling, roof work, electrical works, fixing of windows and doors, plumbing and painting works for the 1st floor 40 students' capacity dormitory containing 10 cubicles, common room and ablution block.	10,200,000.00	2,000,000.00	30/06/2022	Ongoing	120 students	Wall finishes are ongoing on the ground floor, 2nd floor being prepared for casting
2021/2022	Katibel Secondary School	Completion of Administration Block comprising of Head teacher's office, Deputy Head teacher's office and a staffroom (Plaster works, ceiling board, electrical works and painting) at Kshs. 430,000, purchase and installation of water gutters and water tank of 5,000 Litres at Kshs. 70,000	3,300,000.00	500,000.00	30/06/2022	Ongoing	15 members of teaching staff	The administration block is roofed, plastered and partly painted
2021/2022	Katorin Resource Centre	Completion of the Resource Centre (Plastering, Floor Scrreding, Fascia Board and Painting)	9,312,767.00	500,000.00	30/06/2022	Ongoing	1000 residents	Resource Centre is roofed
2021/2022	Muchukwo Chi	Completion of one block comprising of the chief's office – 4 rooms (Chief's, Ass. Chief's Office, Boardroom and Armory) and 3 units one-bedroom house (Electrical works) at Kshs. 200,000 and Completion of 2 Door Pit Latrines and 2 Door Bathrooms (walling, plastering, fixing of doors and roofing) at Kshs. 200,000.	4,500,000.00	400,000.00	30/06/2022	Ongoing	20 officers	The three AP at wall finishes while the chief's office is complete ad ready for use
2021/2022	Kinyach Chiefs Office	Construction of Chiefs Office	2,500,000.00	2,000,000.00	30/06/2022	ongoing	10 officers	Tenders floated